

PROJECT DEVELOPMENT SCHEDULE

Program Manager: Dannenbaum Engineering Corporation

12/10/2014

SH 365 - Segments 1, 2, and 3

(FM 396 / Anzalduas Hwy. to US 281 / Mil. Hwy. incld. SP600 / Cage Blvd. to FM 2557 / Stewart Rd along US 281 / Mil. Hwy. and the BSIF Connector)

	WORK TASK	2014												2015											
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
ROW	Stripmap Development																								
	Parcel Plats and Descriptions																								
	ROW Acquisition Phase																								
DESIGN	30% PS&E Dev.																								
	60% PS&E Dev.																								
	90% PS&E Dev.																								
	100% PS&E Dev. (Segs. 1 & 2)																								
	100% PS&E Dev. (Seg. 3)																								
CONST	Utility Design/Construction																								
	Bid Phase																								
	Project Letting and Award																								

CONSTRUCTION FOR SH 365 SEGMENTS 1 & 2 02/01/2016 TO 10/30/2018 AND SH 365 SEGMENT 3: 08/01/2015 TO 12/31/2017

PROJECT DEVELOPMENT SCHEDULE

Program Manager: Dannenbaum Engineering Corporation

12/10/2014

IBTC - Segments 1-3

(From Dicker Rd. Interchange to end of the Floodway North to I-2 & from Valleyview Interchange to FM 493)

	WORK TASK	2014												2015											
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
ROW	Stripmap Development				█																				
	Parcel Plats and Descriptions							█																	
	ROW Acquisition Phase							█																	
DESIGN	30% PS&E Dev.				█																				
	60% PS&E Dev.							█																	
	90% PS&E Dev. (Seg. 1)																	█							
	100% PS&E Dev. (Seg 1)																				█				
	60% PS&E Dev. (Segs. 2 & 3)																	█							
	90% PS&E Dev. (Segs. 2 & 3)																				█				
	100% PS&E Dev. (Segs. 2 & 3)																							█	
CONST	Utility Design/Construction							█																	
	Bid Phase																							█	
	Project Letting and Award																								█

Env FONSI

4 mo shift →

4 mo shift →

CONSTRUCTION FOR IBTC SEGMENTS 1 - 3: 04/01/2016 TO 10/30/2018