

	Milestones	Target Date	Updated Target Date
1	Start Date		
2	Feasibility Study		
3	SCH/ENV WA		
4	PSE WA	6/1/2022	1/1/2024
5	AFA	12/31/2021	9/30/2022
6	Geotechnical Report	9/1/2022	10/31/2023
7	Design Survey		1/31/2024
8	SUE		2/28/2025
9	Traffic Analysis		
10	Schematic		
11	PSE 30%	12/1/2022	7/31/2024
12	ENV Clearance	11/31/2021	5/31/2023
13	ROW Survey/Map	11/1/2021	8/31/2023
14	PSE 60%	12/1/2022	1/31/2025
15	PSE 95%	5/1/2023	10/31/2025
16	ENV Permits/Survey		
17	ROW Acquisition	6/1/2022	12/31/2025
18	Utility Adjustments	10/1/2022	3/31/2026
19	PSE 100%	7/31/2023	3/31/2026
20	Railroad Coord.	1/1/2022	7/1/2022 - 03/31/2025
21	Ready to Let	10/1/2023	9/1/2025